

26-storey hotel-type residential house construction plan-schedule

N	Name the stages	Duration of construction																																																		
		1 Year												2 Year												3 Year												4 Year														
		Including by months																																																		
Basic work	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	46							
	09/2020	10/2020	11/2020	12/2020	01/2021	02/2021	03/2021	04/2021	05/2021	06/2021	07/2021	08/2021	09/2021	10/2021	11/2021	12/2021	01/2022	02/2022	03/2022	04/2022	05/2022	06/2022	07/2022	08/2022	09/2022	10/2022	11/2022	12/2022	01/2023	02/2023	03/2023	04/2023	05/2023	06/2023	07/2023	08/2023	09/2023	10/2023	11/2023	12/2023	01/2024	02/2024	03/2024	04/2024	05/2024							
1	Arrangement of the construction site, placement of temporary buildings	x																																																		
2	Cementing the soil and strengthening the excavation	x	x	x	x																																															
3	Land works					x	x	x	x																																											
4	Laying the foundation									x	x																																									
5	Arrangement of load-bearing structures by floors*										x	x	x	x	x	x	x	x	x	x	x	x	x	x																												
6	Organization of non-load-bearing constructions															x	x	x	x	x	x	x	x	x	x	x																										
7	Roof arrangement																								x	x	x																									
8	The device of local engineering networks of general use																								x	x	x	x	x	x	x	x	x																			
9	External finishing works of the building																											x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x								
10	Improvement of the territory																																													x	x					
11	Renovation of apartments																																																			

\*Note Arrangement of commercial floor construction - will be completed in July 2021 (after the arrangement of load-bearing structures of the commercial floor, an average of two floor load-bearing structures will be arranged in each calendar month).